ENGIE

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 33580

GAS safe REGISTER

574561

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
UoS Accommodation
Endcliffe Crescent
Sheffield
S10 3EA

Contract Number UoS
Customer Name ENGIE
Site Address Endcliffe Village
Rivelin A-D
Sheffield
Postcode S02LL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	Rivelin A-D	Boiler	Baxi Reyna Quinta Pro 115	1510411294590	—	OF
2	YES	SERVICE		Boiler	Baxi Reyna Quinta Pro 115	1322507289960	—	OF
3	YES	SERVICE		Boiler	Baxi Reyna Quinta Pro 115	1510411294650	—	OF
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fail to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² ~~or ventilation flow rate inlet m³/h~~	Actual 2,383	Required (Calculated)	2,366
High level free area cm² ~~or ventilation flow rate extract m³/h~~	Actual 3,126	Required (Calculated)	1,026
All ventilation grills clear and unobstructed (Yes/No)	YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations
SPLIT CONDENSE PIPE FROM FLUE HEADER	REVIEWED	—

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	
Burner lock out time (seconds)	58	58	58	
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	
Heat net input rating data (kW)	114.0	114.0	114.0	

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Gas burner pressure (mbar) or heat input kW/h required	114.0	114.0	114.0	
Gas burner pressure (mbar) or heat input kW/h measured	118.1	113.5	118.3	
Gas rating measured (kW/h / NA)	118.1	113.5	118.3	
Air/gas ratio control setting (%/NA)	NA	NA	NA	
Net flue gas temperature (gross less ambient) (°C)	57	53	56	
Oxygen (O_2 %)	4.8	4.8	4.8	
Carbon Monoxide (CO)(ppm)	72	63	58	

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Carbon Dioxide (CO_2) (%)	9.1	9.2	9.1	
Excess Air (%)	30.1	29.9	30.5	
CO/CO_2 Ratio	.0006	.0007	.0006	
Gross Efficiency (%)	98.5	98.9	98.5	
CO flue dilution (ppm)	NA	NA	NA	
Standing pressure (mbar)	22.9	22.9	22.9	
Working pressure (mbar)	18.0	18.0	18.0	
Is appliance safe for use (Yes/No)	YES	YES	YES	—

Worksheet No (If used)	26278463
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	7/5/20
Signature	[redacted]

Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO
Test instrument	A700 SPRUT V300
Test instrument serial number	V300 JQE5390

White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer